# Police City Hall Design Development Review



#### Background

- On November 28, the city council directed staff to move forward with design on the police city hall project, funded by utility franchise fees.
- On July 9, council directed staff to continue developing a variable increase franchise fee funding strategy.

#### Project timeline

- 1. Schematic design: January thru March 2024
- Design development: April thru July 2024
- 3. Construction documents: August thru December 2024
- 4. Bidding: January thru February 2025
- 5. Construction: May 2025 thru December 2027

### Our team approach

Our project team works together to bring our guiding principles to life:

- Gather stakeholder input (community, city council, staff)
- Expert architects transform feedback into design

## **Cost Estimates**

Pre-design		
2024	\$93,449,093	
2025	\$97,187,056	
2026	\$101,074,539	
2027	\$105,11 <i>7</i> ,520	
2028	\$109,322,221	

Design development			
2025	\$96,828,559		

### Financing

- Cost estimates are below preliminary project estimates and being incorporated into funding strategy
- Bid alternates have been identified for project efficiency
- Should the council move the project forward, funding considerations will be presented in October

#### Where we've been

	design <b>input</b> in check-ins:	updates in work session:	decisions in council meetings:
January	Plan and early feedback		
May	Rating evaluation and design feedback		
June	Funding strategy		
July	Design development review	Funding strategy	

# Where we're going

	design <b>input</b> in check-ins:	updates in work session:	decisions in council meetings:
August		Design development review	Advance to construction
September			Development approval
October	Funding considerations		
December	Final design review		Authorize bids
February			Award contracts



Exterior from Civic Center Parkway



















Commons: Council Chambers Foyer











